

NVSRB PROGRESS UPDATE

APRIL 2011

Colvin Run

Forest Edge North

- Crew has completed 1,205 feet of stream. (65% complete)
- Tributary 1 should be complete this week.
- Both bridges are installed (approaches still need to be paved).

Forest Edge South

- Stream restoration 100% complete.
- Currently removing temporary access path and finishing plantings.

Hickory Cluster

- Final Construction Plans have been submitted to Agencies and Fairfax County for approval.

Lake Anne West (Sunderbriar and Waterview Clusters)

- Draft Preliminary Plan is complete and with both communities.

Sunderbriar

- Board signed easements in March.

Waterview

- WSSI, RA (Nicki Bellezza), and Waterview residents met at the Reston Museum last Wednesday to discuss plan details.

Lake Anne East (Inlet, Northgate, and Chatman Colony Clusters)

- Draft Preliminary Plan is complete and with affected communities.
- After community input, the area upstream of the covered bridge will no longer be restored.

Inlet

- In process of revising easement language.

Northgate

- In process of revising easement language.

Chatman Colony

- Under discussion within Cluster.

Wiehle Reach North (Regency Square Cluster, Forest Edge, Reston Association)

- Design Underway
- Forest Edge signed easements.
- WSSI and RA presented at Regency Square Cluster's Board meeting on Monday April 4th.

Tall Oaks

- Presented Preliminary Plan to Chestnut Grove Condo Board last week. They unanimously approved signing the easements (for temporary access only) – pending their lawyer's review.
- Presenting Preliminary Plan to DRB this evening.

Baron Cameron

- Preliminary Plan 95% complete.

Buttermilk

- Design started.

Snakeden Branch – Complete (Starting 4th Growing Season)

The Glade – Complete (Starting 3rd Growing Season)



Looking downstream in Forest Edge North prior to restoration.



Looking downstream in Forest Edge North after restoration.



Forest Edge South. Looking downstream at restored area (planting complete in this area).



Forest Edge South. Looking downstream at temporary access path – stabilized and planted.

