

NVSRB PROGRESS UPDATE

NOVEMBER 2011

Colvin Run

Forest Edge North and South

- Installation of additional plantings started, and will be finished by the beginning of the 2012 growing season. Eighty (80) ball and burlaps scheduled for installation after Thanksgiving in FEN.
- Grading at FEN - Tributary 1 Bridge will be finished this month.
- Redistribution of substrate and top dress with bed mix in FEN and FES was finished last week.
- Structure rock installed at bridge abutments for the FES Bridge (immediately downstream of the gas easement).

Hickory Cluster

- County approved; COE Nationwide Permit pending.

Tall Oaks

- County and COE Nationwide Permit pending.

Lake Anne West (Sunderbriar and Waterview Clusters)

- County and COE Nationwide Permit pending.

Lake Anne East (Inlet, Northgate, and Chatman Colony Clusters)

- Preliminary Plan to be presented this evening.

Wiehle North (Regency Square Cluster, Forest Edge, Reston Association)

- Preliminary Plan to be presented this evening.
- Downstream access through gas easement: continuing to work with County to gain approval.

Wiehle South

- Drafting Preliminary Plan

Baron Cameron

- Drafting Construction Plan Set
- Continuing to investigate possibility of incorporating additional FCPA streams.

Buttermilk

- Drafting Preliminary Plan

Vantage Hill (Vantage Hill)

- Coordinating easement approvals with HOA.
- After HOA easement – will go back to VDOT.

Snakeden Branch

- Repairs and additional plantings complete.

The Glade

- Repairs complete, except for Reach 6.
- Reach 6 Repairs – plan presented this evening.
- Additional plantings to be completed this month (weather-dependent).

