NVSRB PROGRESS UPDATE

DECEMBER 2011

Colvin Run

Forest Edge North and South

- Eighty (80) ball and burlaps installed in FEN.
- Installation of additional plantings started, and will be finished by the beginning of the 2012 growing season.

Hickory Cluster

- County approved; Under review with COE (NWP)
- Next step: VDOT Entrance Permit

Tall Oaks

- Under review with County and COE (NWP)
- Next step: VDOT Entrance Permit

Lake Anne West (Sunderbriar and Waterview Clusters)

- Under review with County and COE (NWP)
- Next step: VDOT Entrance Permit

Lake Anne East (Inlet, Northgate, and Chatman Colony Clusters)

- DRB approved Preliminary Plan (November 2011)
- Next step: Drafting final construction plan set

Wiehle North (Regency Square Cluster, Forest Edge, Reston Association)

- DRB approved Preliminary Plan (November 2011)
- Downstream access through gas easement: continuing to work with County to gain approval.
- Next step: Drafting final construction plan set

Baron Cameron

- DRB Approved Preliminary Plan (May 2011)
- No response from FCPA to restore upstream portion of stream (proceeding without)
- Next Step: Drafting final construction plan set

Wiehle South

• Drafting Preliminary Plan

Buttermilk

Drafting Preliminary Plan

Vantage Hill (Vantage Hill)

- Signed easements anticipated at next HOA Board meeting.
- After HOA easement will go back to VDOT.

Snakeden Branch

Repairs and additional plantings complete.

The Glade

- Additional plantings complete.
- Repairs complete, except for Reach 6.
- Reach 6 Repairs Approved by DRB, under review with County and COE (NWP).

