

# NVSRB PROGRESS UPDATE

FEBRUARY 2011

## The Glade

### Reaches 1 -4B, 6

- Complete.

### Reach 5

- Plantings are 99+% complete. Larger trees and shrubs have been planted in the Staging Area. Once the weather improves, the herbaceous plants and seed mix will be planted.

## Colvin Run

### Forest Edge North

- Tree removal complete.
- Crew has completed 105 feet of main stem and 180 feet of Tributary #1. (15% complete)

### Forest Edge South

- Crew has completed main stem and 3 tributaries upstream of the gas easement (786 feet), and lower 643 feet. This includes restoration of the approximately 230' on Fairfax County property. (48% complete)

### Hickory Cluster

- Final Construction Plans presented at last week's DRB meeting and were approved.

### Lake Anne West (Sunderbriar and Waterview Clusters)

- Draft Preliminary Plan is complete and with both communities.

#### **Sunderbriar**

- Presented with Nicki Bellezza at Sunderbriar HOA meeting in January.
- Waiting to hear back from Community's lawyer about proposed deeds and easements.

#### **Waterview**

- After Preliminary discussions with community, WSSI revised grading to tie-in 50 feet upstream of the Lake Anne culvert just upstream of the existing easements.
- WSSI, RA (Nicki Bellezza), and Waterview Board are leading a stream walk and presentation Saturday February 26 from 9:15 until noon starting at the Lake Anne Community Center.

### Lake Anne East (Inlet, Northgate, and Chatman Colony Clusters)

- Draft Preliminary Plan is complete and was delivered to the adjacent communities.

- Draft Preliminary Plan Meeting with all involved Clusters was held on Wednesday February 23<sup>th</sup> at 7 pm at Reston Association. Next step is to tag the trees to be removed and plan a stream walk.

Wiehle Reach 1 (Regency Square Cluster, Forest Edge, Reston Association)

- Design Underway
- Presentation to the Forest Edge Board was made last week and they are very supportive. A meeting with Regency Square Cluster is in the process of being arranged.

Tall Oaks

- Design started.

Baron Cameron

- Design started.

Buttermilk

- Design to start this month.

**Snakeden Branch – Complete (Starting 3<sup>rd</sup> Growing Season)**



Forest Edge North near Baron Cameron



Looking upstream at restored portion of Forest Edge North with unrestored portion in foreground.





Forest Edge South. Looking upstream at finished section between North Shore Drive and the gas easement.



Confluence has been shifted away from the manhole that was exposed prior to restoration.



