

NVSRB PROGRESS UPDATE

MARCH 2011

The Glade

Reaches 1 -4B, 6

- Complete.

Reach 5

- Plantings are 99+% complete. Last plants will be planted in the next two weeks.

Colvin Run

Forest Edge North

- Crew has completed 680 feet of stream down to the first bridge. (37% complete)
- New bridge is being installed this week.

Forest Edge South

- Restored down through the gas easement and lower 1,000 feet. (85% complete)
- Fairfax County Park Authority bridge has been installed

Hickory Cluster

- Final Construction Plans have been submitted to agencies and County for approval.

Lake Anne West (Sunderbriar and Waterview Clusters)

- Draft Preliminary Plan is complete and with both communities.

Sunderbriar

- Anticipated Board signing easements this week.

Waterview

- WSSI, RA (Nicki Bellezza), and Waterview Board held a stream walk and presentation Saturday February 26.
- Waterview Board voted unanimously to authorize signing the easements after their lawyer reviews the documents.

Lake Anne East (Inlet, Northgate, and Chatman Colony Clusters)

- Draft Preliminary Plan is complete and with affected communities.
- Last Saturday, WSSI and RA led a stream walk. Currently, making revisions to the plan per citizen comments.

Inlet

- In process of revising easement language.

Northgate

- Presented at Northgate's Board meeting last week. Easement documents are with their lawyer.

Chatman Colony

- Under discussion within Cluster.

Wiehle Reach 1 (Regency Square Cluster, Forest Edge, Reston Association)

- Design Underway
- WSSI and RA are presenting at Regency Square Cluster's next Board meeting on Monday April 4th.

Tall Oaks

- Preliminary Plan has been drafted.
- Delivering proposed easement to Chestnut Grove Apartments this week (for access only)
- Tentative plan is to present Preliminary Plan to DRB next month.

Baron Cameron

- Preliminary Plan 95% complete.
- Tentative plan is to present Preliminary Plan to DRB next month.

Buttermilk

- Design started.

Snakeden Branch – Complete (Starting 3rd Growing Season)



Looking upstream at restored area in Forest Edge North (vegetation just planted).



Forest Edge North at most upstream bridge. New bridge is being installed this week.



Forest Edge South. Looking upstream into gas easement from the existing bridge.



Forest Edge South. Installation of bridge on Fairfax County property.