NVSRB PROGRESS UPDATE May 2011

Colvin Run

Forest Edge North

- Crew has completed 1,205 feet of stream. (90% complete).
- Tributary 1 is complete.
- Both bridges are installed (approaches still need to be paved).
- Tunnels have been filled, and the area is seeded and strawed.

Forest Edge South

- Stream restoration 100% complete.
- Mulch trail in the gas easement has been removed, seeded, and strawed.
- Pool parking lot is paved. Still need to paint stripes (weather-dependent).
- Currently, installing 21A along both sides of the paved trail.

Hickory Cluster

• Final Construction Plans have been submitted to Agencies and Fairfax County for approval.

Lake Anne West (Sunderbriar and Waterview Clusters)

• Preliminary Plan will be presented to DRB next month.

Sunderbriar

- Board signed easements in March.

Waterview

- Board signed easements last week.

Lake Anne East (Inlet, Northgate, and Chatman Colony Clusters)

- Draft Preliminary Plan is complete and with affected communities.
- After community input, the area upstream of the covered bridge will no longer be restored.

Inlet

- In process of revising easement language.

Northgate

- In process of revising easement language.

Chatman Colony

- Ready to sign easements.

Wiehle Reach North (Regency Square Cluster, Forest Edge, Reston Association)

- Design Underway.
- Forest Edge signed easements.
- Daycare granted permission to use trail on their property for access.
- Currently, coordinating with gas and utility companies to dig test pits.

Tall Oaks

- Preliminary Plan approved, but additional community coordination is required.
- Temporary easement from Chestnut Grove Board is in the mail.
- Scheduled to present at the Bentana Park Apartment's June Board meeting.
- Still coordinating general stream presentation for neighbors.

Baron Cameron

• Presenting Preliminary Plan this evening.

Buttermilk

• Design started.

Snakeden Branch – Complete (Starting 4th Growing Season)

The Glade – Complete (Starting 3rd Growing Season)



Looking at footbridge over Tributary 1 in Forest Edge North.



Looking at recently restored area in Forest Edge North.



Looking at newly paved staging area (pool parking lot) for Forest Edge South.



Forest Edge South. Looking upstream at restored area with plantings.

