

NVSRB PROGRESS UPDATE

OCTOBER 2011

Colvin Run

Forest Edge North and South

- Lake Fairfax Bridge repairs complete.
- Crews mobilized to redistribute substrate and top dress with bed mix in North and South.

Hickory Cluster

- County approved; COE Nationwide Permit pending.

Tall Oaks

- County and COE Nationwide Permit pending.

Lake Anne West (Sunderbriar and Waterview Clusters)

- Presenting Final Construction Plan Set this evening.

Lake Anne East (Inlet, Northgate, and Chatman Colony Clusters)

- Working on final HOA edits on the Preliminary Plan.
- Inlet, Northgate, and Chatman Colony – Easements recorded.

Wiehle Reach North (Regency Square Cluster, Forest Edge, Reston Association)

- Drafting Preliminary Plan
- Regency Square and Northern Virginia Hebrew Congregation – Easement recorded.
- Downstream access through gas easement: continuing to work with County to gain approval.

Wiehle Reach South

- Drafting Preliminary Plan

Baron Cameron

- Drafting Construction Plan Set
- Continuing to investigate possibility of incorporating additional FCPA streams.

Buttermilk

- Drafting Preliminary Plan

Snakeden Branch

- Post-storm cleanup complete.
- Reach 17 – structure repair complete.

The Glade

- Post-storm repairs in Reaches 3, 4A, and 5 complete.
- Reach 6 – repairs in lower 200 feet pending

