

# NVSRB PROGRESS UPDATE

MAY 2012

## Kids' Trout Fishing Day – March 31, 2012

- Over 200 registered kids

## Colvin Run

### All Reaches

- Scheduled geotechnical testing of all proposed bridge locations.

### Forest Edge North and South

- Watering the 80 ball and burlap trees in Forest Edge North started in April and continues.

### Hickory Cluster, Tall Oaks, and Lake Anne West (Sunderbriar and Waterview Clusters)

- Virginia Department of Conservation and Recreation (DCR) issued Stormwater Pollution Prevention Plans (SWPPP) in April for all three projects
- *Next step: NWP resubmission*

### Lake Anne East (Inlet, Northgate, and Chatham Colony Clusters)

- DRB approved Preliminary Plan (November 2011).
- *This evening:* Presenting final construction plan set.

### Wiehle North (Regency Square Cluster, Forest Edge, Reston Association)

- DRB approved Preliminary Plan (November 2011).
- Downstream access through gas easement: continuing to work with County to gain approval (Housing Authority deferred again from April to June meeting).
- *Underway:* Drafting final construction plan set.

### Baron Cameron

- DRB Approved Preliminary Plan (May 2011).
- No response from FCPA to restore upstream portion of stream (proceeding without).
- *Next Step:* Drafting final construction plan set.

### Wiehle South

- DRB Approved Preliminary Plan (February 2012).
- *Next Step:* Drafting final construction plan set.

### Buttermilk

- DRB Approved Preliminary Plan (March 2012).
- *Next step:* Drafting final construction plan set.

### Vantage Hill

- Vantage Hill HOA signed easements in January.
- VDOT responded positively to request for Temporary Easement, but authorization requires VDOT permit (requires County-approved Plan).
- DRB Approved Preliminary Plan (March 2012).
- *Next Step:* Drafting final construction plan set.

## Snakeden Branch

- Nothing to report.

## The Glade

- Reach 6 repairs complete



