

NVSRB PROGRESS UPDATE

JUNE 2012

Colvin Run

All Reaches

- Geotechnical testing completed for all proposed bridge locations.

Forest Edge North and South

- Watering the 80 ball and burlap trees in Forest Edge North started in April and continues.

Hickory Cluster, Tall Oaks, and Lake Anne West (Sunderbriar and Waterview Clusters)

- Virginia Department of Conservation and Recreation (DCR) issued Stormwater Pollution Prevention Plans (SWPPP) in April for all three projects
- *Next step: NWP resubmission*

Lake Anne East (Inlet, Northgate, and Chatham Colony Clusters)

- DRB approved Preliminary Plan (November 2011).
- DRB approved Final Plan (May 2012).
- *Next step: County approval*

Wiehle North (Regency Square Cluster, Forest Edge, Reston Association)

- DRB approved Preliminary Plan (November 2011).
- Downstream access through gas easement: County approval granted.
- DRB Final Plan Presentation: *This Evening*.

Baron Cameron

- DRB Approved Preliminary Plan (May 2011).
- No response from FCPA to restore upstream portion of stream (proceeding without).
- *Next Step: Drafting final construction plan set.*

Wiehle South

- DRB Approved Preliminary Plan (February 2012).
- *Next Step: Drafting final construction plan set.*

Buttermilk

- DRB Approved Preliminary Plan (March 2012).
- *Next step: Drafting final construction plan set.*

Vantage Hill


- Vantage Hill HOA signed easements in January.
- VDOT responded positively to request for Temporary Easement, but authorization requires VDOT permit (requires County-approved Plan).
- DRB Approved Preliminary Plan (March 2012).
- *Next Step: Drafting final construction plan set.*

Snakeden Branch

- Nothing to report.

The Glade

- Nothing to report.



Wetland
Studies and Solutions, Inc.

5300 Wellington Branch Drive, Suite 100 • Gainesville, VA 20155
Phone 703 679 5600 • Fax 703 679 5601
wetlandstudies.com

Colvin Run

Stream Restoration Status

As of June 19, 2012

<ul style="list-style-type: none"> Reston Association Property Private Property Building Paved Trails Work Area 	<ul style="list-style-type: none"> Construction Complete Permit Process Final Design In Progress To Be Designed No Longer Proposed for Restoration
---	---

0 1,000 2,000

Original Scale: 1" = 1000'

Reston
Fairfax County