NVSRB PROGRESS UPDATE July 2012

Colvin Run

<u>All Reaches</u>

• Geotechnical testing completed for all proposed bridge locations (June 2012).

Forest Edge North and South

- Watering the 80 ball and burlap trees in Forest Edge North started in April and continues.
- Minor cleanup after June 29th storm.

Hickory Cluster, Tall Oaks, and Lake Anne West (Sunderbriar and Waterview Clusters)

- Virginia Department of Conservation and Recreation (DCR) issued Stormwater Pollution Prevention Plans (SWPPP) in April for all three projects
- Next step: NWP resubmission

Lake Anne East (Inlet, Northgate, and Chatham Colony Clusters)

- DRB approved Preliminary Plan (November 2011).
- DRB approved Final Plan (May 2012).
- Next step: County approval

Wiehle North (Regency Square Cluster, Forest Edge, Reston Association)

- DRB approved Preliminary Plan (November 2011).
- County approved downstream access through gas easement (June 2012).
- DRB approved Final Plan (June 2012).
- Next step: County approval

Baron Cameron

- DRB Approved Preliminary Plan (May 2011).
- No response from FCPA to restore upstream portion of stream (proceeding without).
- Next Step: Drafting final construction plan set, DRB expected August 2012

Wiehle South

- DRB Approved Preliminary Plan (February 2012).
- *Next Step*: Drafting final construction plan set, Community meeting expected August 2012

<u>Buttermilk</u>

- DRB Approved Preliminary Plan (March 2012).
- *Next step*: Drafting final construction plan set.

Vantage Hill

- Vantage Hill HOA signed easements in January.
- VDOT responded positively to request for Temporary Easement, but authorization requires VDOT permit (requires County-approved Plan).
- DRB Approved Preliminary Plan (March 2012).
- Next Step: Drafting final construction plan set.

Snakeden Branch

•

The Glade

- Minor cleanup after June 29th storm.
- Presented concerns regarding outfall from Terraset Elementary School to Reston Planning and Zoning last night.

• Minor cleanup after June 29th storm.

