

# NVSRB PROGRESS UPDATE

SEPTEMBER 2011

## Colvin Run

### Forest Edge North and South

- Post-storm repairs scheduled for later this month.

### Hickory Cluster

- County approved; COE Nationwide Permit pending.

### Tall Oaks

- County and COE Nationwide Permit pending.

### Lake Anne West (Sunderbriar and Waterview Clusters)

- HOAs reviewing Construction Plan Set, plan to present DRB Application next month.

### Lake Anne East (Inlet, Northgate, and Chatman Colony Clusters)

- Working on final HOA edits on the Preliminary Plan.
- Inlet, Northgate, and Chatman Colony – Easements recorded.

### Wiehle Reach North (Regency Square Cluster, Forest Edge, Reston Association)

- Drafting Preliminary Plan
- Regency Square and Northern Virginia Hebrew Congregation – Easement recorded.
- Downstream access through gas easement: continuing to work with County to gain approval.

### Baron Cameron

- Drafting Construction Plan Set
- Continuing to investigate possibility of incorporating additional FCPA streams.

### Buttermilk

- Drafting Preliminary Plan

## Snakeden Branch – No post-storm stream repairs required

## The Glade

- Crews already mobilized to address minor repairs and reseed.
- Reach 3 – crews mobilized today (rain delay)
- Reach 4A – 2-step cross vane repair complete
- Reach 6 – repairs in lower 200 feet pending



